

COUNTY GOVERNMENT OF KAKAMEGA

KAKAMEGA MUNICIPALITY

CAPITAL INVESTMENT PLAN

2017-2020



Prepared under the Consultancy Services for Digital Topographical Mapping and the Preparation of Integrated Strategic Urban Development Plan for Kakamega Municipality

TABLE OF CONTENTS

1.0	INTR	RODUCTION	1
1.1	Back	rground	1
1.2	Capi	tal Investment Plan	1
2.0	PRO	JECT PRIORITISATION	2
2.1	Intro	oduction	2
2.2	Impl	ementation Plan	2
3.0	PRIC	PRITIY PROJECTS AND PROGRAMMES	21
4.0	FUN	DING OPTIONS	22
4.1	Back	rground	22
4.2	Reve	nue Performance for the FY 2013- FY 2016	22
4.	2.1	Linear Trend of Actual Financial Performance	22
4.	2.2	Revenue Resource Mapping (FY 2015/16)	23
4.	2.3	Key Issues to be considered to enhance the revenues	24
4.3	Reco	ommendations to Enhance County's Revenue	25
4.	3.1	Other Strategies for Raising Revenue	26
4.4	Bud	get Framework For FY 2016 – FY 2017	28
4.	4.1	Revenue Projections	28
4.	4.2	Expenditure Forecasts	29
4.	4.3	Additional Revenue Sources	29
4.	4.4	Emerging challenges in the implementation of the budget	32
4.5	Fund	ding of Prioritised Projects	32
4.5.1	l Na	ational Government Committed Projects	32
4.5.2	2 D	onor finance	32
4.5.3	3 O	ther ongoing/committed projects by the county government	32
4.6	Publ	ic Private Partnerships (PPP)	33
5.0	CAP	ITAL INVESTMENT PLANS	35
3.1	Sum	mary	35
5.2	CIP	1: Construction of motorable roads within proposed industrial areas	37
5.3	CIP	2: Construct dams for surface run-off irrigation	38
5.4 addi		3: Rehabilitation of existing and increased water reticulation coverage 62,000 households	
5.5	CIP 4	4: Upgrade of water treatment works to 50,000 m³/day	40
5.6 hous		5: Rehabilitation of existing and expansion of sewerage coverage and capacity ds in built up areas	

5.7 CIP 6: Construction of waste transfer stations in CBD, Lurambi, Rosterma Shirere, Amalemba, Lubao, Khayega, Shinyalu markets4	-
5.8 CIP 7: Construction of Fire sub-stations at Shinyalu and Khayega, and upgrade fire station headquarters4	
5.9 CIP 8: Street lighting4	ł6
5.10 CIP 9: Low Cost Housing/Informal Settlement Upgrading4	ł6
5.11 CIP 10: Construction of proposed/transportation corridors	₽7
5.12 CIP 11: Elevated footbridges	19
5.13 CIP 12 Rehabilitation and expansion of Shinyalu Airstrip 5	50
5.14 CIP 13: Construction of early childhood development and primary schools 5	51
5.15 CIP 14: Construction of secondary schools	52
5.16 CIP 15: Construction of level 5 Secondary Referral Hospital 5	54
Construction of level 5 Secondary Referral Hospital5	54
1.2 CIP PPP 1: Construction of Amusement Park	56
1.3 CIP PPP 2: Cable car from Shinyalu to Kambi ya Mwanza 5	56
1.4 CIP PPP 3: Development of an ecolodge5	56
To be determined after feasibility study in line with requirements of PPP Act (2013) 5	57
1.5 CIP PPP 4: Animal Sanctuary in Kakamega Forest 5	57

LIST OF FIGURES

Figure 1: Wate reticulation for Kakamega Municipality	39
Figure 2: Proposed rehabilitation of Kambi Somali and Shirere treatment works	42
Figure 3: Construction of waste transfer stations in CBD, Lurambi, Rosterman, S Amalemba, Lubao, Khayega, Shinyalu markets	
Figure 4: proposed locations for Fire and disaster management stations	45
Figure 5: Proposed location of ECD centres	52
Figure 6: Proposed location of Secondary Schools in Kakamega Municipality	53
Figure 7: Proposed location for Construction of level 6 County Referral Hospital	54
Figure 8: Proposed location for Construction of level 6 County Referral Hospital	55

LIST OF TABLES

Table 1: Cost estimates for a Kilometer of urban road to bitumen standard 3	8
Table 2: Cost estimates for dam and surface run off irrigation	8
Table 3: Cost estimates for enhancement of water supply	9
Table 4: Cost estimates for Water treatment works	0
Table 5: Cost estimates for Rehabilitation of existing and expansion of sewerage coverage stations	_
Table 6: Cost estimates Construction of waste transfer stations in CBD, Luramb Rosterman, Shirere, Amalemba, Lubao, Khayega, Shinyalu markets4	
Table 7: Cost estimates for Fire and disaster management stations4	4
Table 8: Cost estimates for Street lighting4	-6
Table 9: Cost estimates for Low Cost Housing/Informal Settlement Upgrading4	.7
Table 10: Cost estimates for proposed/transportation corridors4	.7
Table 11: Cost estimates for Elevated footbridges	.9
Table 12: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip 5	0
Table 13: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip 5	1
Table 14: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip 5	2
Table 14: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip 5	4
Table 14: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip 5	5

LIST OF ABBREVIATIONS

CBD Central Business District

CBO Community Based Organisations

CCTV Closed Circuit Television

CFSP County Fiscal Strategy Paper

CIDP County Integrated Development Plan

CIP Capital Investment Plan

CGK County Government of Kakamega

DMP Disaster Management Plan

EIA Environmental Impact Assessment

EMCA Environmental Management and Coordination Act

GIS Geographical Information System

GoK Government of Kenya

ICT Information and Communication Technology

ISUDP Integrated Strategic Urban Development Plan

KCWSC Kakamega County Water and Sanitation Company

KAA Kenya Airport Authority

KeNHA Kenya National Highways Authority

KeRRA Kenya Rural Roads Authority

KMP Kenya Municipal Programme

KURA Kenya Urban Roads Authority

KFS Kenya Forest Service.

NEMA National Environmental Management Authority

NMT Non-Motorized Transport

PPP Public Private Partnership

SEZ Special Economic Zone

SME Small and Medium Sized Enterprises

SWM Solid Waste Management

TOR Terms of Reference

WTP Water Treatment Plan

WWTP Waste Water Treatment Plan

1.0 INTRODUCTION

1.1 Background

This Capital Investment Plan (CIP) seeks to provide practical guidance on the implementation of the capital development aspects within the Integrated Strategic Urban Development Plan (ISUDP) for Kakamega Municipality. It is a three year rolling plan, that includes estimated costs and responsibilities for implementation of agreed investments, as well as a financing plan.

The CIP will assist the Municipality and the County Government of Kakamega in their budget preparation process. In addition, it serves as a key tool for resource mobilisation from national government, line ministries and agencies, as well as development partners. When used in conjunction with the ISUDP, the CIP provides justification and impact of the proposed capital projects and initiatives.

Several strategic intervention sectors have been listed in the CIP including economic development, recreation, water supply, sewerage & sanitation, solid waste management, fire safety, electricity & street lighting, transportation, tourism management, and sociocultural development.

The interventions address the priority needs as identified by the stakeholders in concert with the technical team; and are affordable within the current budgetary environment. This is in line with the terms of reference that states that a participatory process will be followed that reflects publicly agreed local priorities for investment in basic infrastructure services and is both financially realistic and feasible.

1.2 Capital Investment Plan

This report addresses these issues as follows:

- (i) The budgetary limitations
- (ii) Prioritisation of demand
- (iii) Capital Investment Plans for priority projects
- (iv) Summary cash flow

2.0 PROJECT PRIORITISATION

2.1 Introduction

The identification of capital projects for investment and development was realized through a structured participatory process, involving all key stakeholders, as well as ensuring both relevance and affordability within the planning period. The key steps followed were:

- **Stage 1** Review all capital projects in the ISUDP
- **Stage 2** Prioritize those to be completed or initiated in the first three years, followed by preliminary costing.
- **Stage 3** Review priorities established during the workshops drafting the ISUDP, assessing how realistic the projects are within the County's budget ceilings
- **Stage 4** Prepare a short list of projects that met criteria in 2 and 3.
- **Stage 5** Prepare a detailed CIP, which is the whole content of this, the contents of this report.

2.2 Implementation Plan

The planning period for the ISUDP is 20 years, with the implementation divided in to four phases, each having a five years duration. Phase I (2017-2018 to 2021- 2022), Phase II (2022-2023 to 2026-2027) Phase III, (2027-2028 to 2031-2032) and Phase IV (2033-34 to 2036-2037).

The Identified projects and their proposed timing and duration for implementation are presented in Table 2.1 - 2.16. The CIP constitute sector wise implementation plan for the 20 year implementation period. It also contains the time period for various activities and a list of institutions responsible for implementation.

 ${\it Table~2.1~Economic~Development~Implementation~Plan}$

												YEA	ARS									
				P	hase	I			P	hase	II			Pł	ıase	III			Ph	ase I	v	Institution Responsibility
Projects	Qty	Unit s	20	17/1	8-20	021/	22	20	22/2	23-20	026/	27	20	27/2	28-2	031/3	32	203	32/3	3-20	36/37	Responsibility
Allocate land for new industrial areas	8	На																				CGK & Ministry of Trade and Industrialization.
Notification of the land demarcated for industrial development	1	No																				CGK & Ministry of Trade and Industrialization.
Allocate land for new commercial districts (Centre, Lubao, Khayega & Shinyalu)	74	На																				CGK & Ministry of Trade and Industrialization.
Notification of the land demarcated for commercial development	1	No																				CGK & Ministry of Trade and Industrialization.
Electricity Supply in the proposed commercial and industrial area	8	km																				Kenya Power (KP)
Construct motorable Roads within proposed Industrial area	8	km																				CGK & KURA
Construct truck terminal (Lubao)	5	ha																				CGK, KURA & KeNHA
Formulate county led SMEs policies	1	No																				CGK
Lower transaction costs (Policy)	1	No																				CGK
Policy on cottage industries and value chain development	1	No																				CGK

												YEA	ARS										
				P	hase	e I			P	hase	II			Pl	ıase	III			Pí	nase	IV		Institution
Projects	Qty	Unit s	20	17/	18-2	021/	22	20	22/2	23-20	026/	/27	20	27/	28-2	031,	/32	20	32/	33-20	036,	/37	Responsibility
Establish County led SMEs oriented financial institution	1	No																					CGK
Establish water harvesting technologies,	3	No																					CGK & Ministry of water
Promotion of organic manure and high yield seeds	1	No																					CGK & Ministry of Agriculture
Dams for surface runoff for irrigation (Peri-urban areas)	8	No																					CGK & Ministry of Water
Promote soil conservation and soil fertility	1	Tow n																					CGK & Ministry of Agriculture
Establish County funding for agricultural based activities	1	No																					CGK & Ministry of Agriculture
Training & capacity building on products improvement through County Trade Ministry (2 per annum)	40	No																					CGK & Ministry of Trade and Industrialization.
Develop a Town Investment Policy	1	No																					CGK & Ministry of Trade and Industrialization.
Develop Investment Information Centre	1	No																					CGK
Give incentives to investors including serviced land and tax holidays (Policy)	1	No																					CGK

[Type here]

Table 2.2 Environment Projects Implementation Plan

				YE	ARS		
	Qty		Phase I	Phase II	Phase III	Phase IV	Institution
Projects		Units	2017/18-2021/22	2022/23-2026/27	2027/28-2031/32	2032/33-2036/37	Responsibility
By laws for EIA	1	No					CGK & NEMA
Conservation area management plans (CBD, Kakamega Forest, Isikhu River Basin, Centre, Lubao, Khayega & Shinyalu))	6	No					CGK & NEMA
Manage CBD (Beautification)	7	Sq km					KFS
Conserve Kakamega Forest	42	Sq km					CGK
Conserve the riparian areas for the entire Isikhu River basin,	12	Sq km					CGK
Conserve riparian areas in Centre	3	Sq km					CGK
Conserve riparian area in Lubao	3	Sq km					CGK & NEMA
Conserve riparian area in Khayega	4	Sq km					CGK & NEMA
Conserve riparian area in Shinyalu	4	Sq km					CGK and KFS
Conserve Public parks (existing Muliro Gardens and proposed ones)	1.5	Sq km					CGK and KFS

Table 2.3 Recreation Projects Implementation Plan

												YE	ARS									Institution Responsibility
Projects	Qty	Unit		P	hase	e I			P	hase	II			Ph	ase	III			Pł	ıase	IV	Responsibility
Tiojects	Qty	s	20	017/	18-2	021	/22	20	22/2	23-2	026/	27	20	27/2	28-2	031/	/32	20	32/3	33-20	036/37	
Neighborhood Park	27	1ha																				CGK
Ward Level Park (Khayega, Shinyalu and Lubao)	3	1ha																				CGK
Neighbourhood Playground	27	1ha																				CGK
Stadium	1	5ha																				CGK
Amusement park (Rosterman)	1	30ha																				CGK
Social Halls/ and Community Centres	16	0.25 ha																				CGK

Table 2.4 Disaster Management Implementation Plan

											YEA	ARS								Institution Responsibility
Projects	Qty	Units		P	hase	: I			Phase	e II			Pha	ase 1	III		Pl	nase	IV	Responsibility
			20	17/	18-20	021/	22	202	2/23-2	2026/	27	20:	27/2	8-20	031/32	20	32/	33-20	036/37	
Disaster Management Committee	1	No																		CGK/NEMA
Disaster Management Sub- Committee in Khayega, Shinyalu, Center and Lubao	3	No																		CGK/NEMA
Disaster Management By- Law	1	No																		CGK/NEMA

Table 2.5 Water Supply Implementation Plan

										YEAI	RS							
Projects	Qty	Units		Phase	I			Ph	nase II			Ph	ase III		Pl	nase IV		Institution Responsibility
Flojects	Qty	Offics	201	7/18-20	021/2	22	202	2/2	3-2026	/27	202	7/2	28-2031/32	20	32/3	33-2036/	37	
Increase water reticulation coverage to households in the built up areas	62,000	No																CGK, Ministry of Water & NGOs
Increase tank storage capacity	5	No																CGK
Upgrade the water treatment works	50,000 m³/day	1																CGK

 ${\it Table~2.6~Sewerage~and~Sanitation~Implementation~Plan}$

									YE	ARS								Institution Responsibility
Projects	Qty	Unit		Phas	se I]	Phase	П		Pha	se III			Pł	ase IV		Responsibility
Flojects	Qty	s	20	17/18-	2021	/22	2022	/23-2	026/27	202	7/28	3-2031	/32	20	32/3	33-2036/	37	
Increase sewerage coverage and capacity to households in the built up areas	62,000	No																CGK
Upgrade the sewer reticulation in the CBD	7	Km sq																CGK
Stop drainage of sewer into rivers and drainages	1	Town																CGK

Table 2.7 Storm Water Drainage Implementation Plan

												YEA	ARS										
				P	hase	I			P	hase	II			Ph	ase	III			Ph	ase	IV		Institution
Projects	Qty	Units	20	17/1	18-20	21/	22	20	22/2	23-20)26/	27	20	27/2	28-20	031/	32	20	32/3	33-20	036,	37	Responsibility
Establish surface runoff catchments for integration into the land use plan	1	Town																					CGK
Drainage channels and outfalls integration from the CDB into the rivers'	7	Km sq																					CGK
Confine drains to natural drainage system to the extent possible.	1	Town																					CGK

												YEA	RS										
				Ph	nase	I			Pł	nase	II			Ph	ase :	III			Ph	ase	IV		Institution Responsibility
Projects	Qty	Units	201	7/1	8-20	21/2	22	202	22/2	23-20)26/	27	202	27/2	28-20	31/	32	20	32/3	3-20	036/	37	responsibility
Land acquisition plan development for necessary compensation where necessary in CBD, Khayega, Shinyalu, Center and Lubao	14	Km sq																					CGK

Table 2.8 Solid Waste Management Implementation Plan

											YEA	RS								
Projects	Qty	Units	20	Phase I 2017/18-2021/22 2			20	hase 23-20	II 026/			Ph 27/2	ase 28-20	32	20	1ase 33-2	IV 036/	37	Institution Responsibility	
A landfill site be identified and developed	1	No																		CGK
A comprehensive study on solid waste management be undertaken to work out the best strategy for waste management in the town.	1	No																		CGK
Waste transfer stations in CBD (main commercial area, bus stage, market, stadium and hospital)	4	No																		CGK
Waste transfer stations in Lurambi	1	No																		CGK
Waste transfer stations in Rosterman	1	No																		CGK
Waste transfer stations in Shirere	1	No																		
Waste transfer stations in Amalemba	1	No																		CGK
Waste transfer stations in Lubao	1	No																		CGK

Waste transfer stations at Khayega	2	No										CGK
Waste transfer station Center	1	No										CGK
Waste transfer station Shinyalu	2	No										CGK

Table 2.9 Fire Safety Implementation Plan

										YEA	RS						
Projects	Qty	Units	20	P: 17/1	hase 18-2	/22	202	ase 23-20	II 026/	27	202	ase 8-20	32	20	hase 33-2	/37	Institution Responsibility
Sub-Fire station (Shinyalu, Khayega)	2	No															CGK
Fire Station Headquarters (Upgrade)	1	No															CGK
Fire Hydrant (every neighborhood)	400	No															CGK

Table 2.10 Electricity and Street Light Implementation Plan

												YE	RS										
				Phase I 2017/18-2021/22					Pl	hase	II			Ph	ase	III			Ph	ase	IV		Institution Responsibility
Projects	Qty	Units	20	17/	18-20	21/	22	20	22/2	23-20	026/	27	20	27/2	28-20	031/	32	20	32/3	33-20	036/	37	Responsibility
Grid network Coverage (from 75%)	100	%																					CGK
Street Lighting	40	km																					CGK

 ${\it Table~2.11~Housing~and~Informal~Settlement~Implementation~Plan}$

			YE	ARS																			
			Ph	ase I				Ph	ase I	Ι			Ph	ase I	II			Ph	ase I	V			Institution
Projects	Qty	Units	20	17/1	8-20)21/	22	20	22/2	23-20)26/	27	20	27/2	8-20	31/	32	20	32/3	33-20	36/	37	Responsibility
Municipal Housing (low cost)	6,000	No																					CGK
Road improvement to bitumen in residential areas (include Informal settlements)	45	km																					CGK
By laws for affordable building material	1	No																					CGK
By laws on tenure in Informal settlements	1	NO																					CGK

Table 2.12 Transportation Implementation Plan

												YEA	RS									
				P	hase	I			Pi	hase	II			Ph	ase	III			Phase	e IV		Institution Responsibility
Projects	Qty	Units	20	17/1	18-20)21/	22	20	22/2	23-20	026/	27	20	27/2	28-20	031/32	2	032	/33-2	2036	/37	Responsibility
Incremental paving of existing roads within the town and urban nodes	30	km																				CGK & KeNHA
Delineation of proposed Rights of Way for proposed roads, transit routes (Shinyalu-Lubao, Khayega- Rosterman)	20	km																				CGK & KeNHA
Provide redundancy in the road network	215	km																				CGK
Construction of the proposed roads/transport corridors	20	km																				CGK & NLC
Transit goods vehicles, fully kitted with amenities such as restaurants, bathrooms, fuel stations, convenient stores outside of town areas in Lubao	5	ha																				CGK
Provide multi-level parking outside of town areas (1 each in Rosterman, Lurambi and Current Prisons)	3	No																				CGK, KeNHA and KURA
Provision of traffic calming measures in town centre	Lum p sum																					CGK, KURA
PSV Bus park relocate to Rosterman for Long haul Buses	3	ha																				CGK & KeNHA

								YEA	ARS						
Projects	Qty	Units	20	hase .8-20	22	20:	hase 23-20	27	20	1ase 28-20	III 031/32	2 2	Phase 2/33-2	37	Institution Responsibility
Convert current PSV Bus park for Town Transport	1	No													CGK & KeNHA
Provision of modern BRT system complete with accompanying terminals and stops and dedicated BRT lanes (20km and 20 stops and 1 main terminal in CBD-Current Buspark)	1	No													CGK
Integrate on-street parking areas with NMT modes of transport (see the 20 bus stops on BRT)	20	No													CGK & NLC
Provision of proper stations for boda boda (20 in Urban Core and 3 each for Shinyalu and Khayega and 1 each for Lubao and Centre)	28	No													CGK
Pedestrian only streets in CBD	6	km													CGK, KeNHA and KURA
NMT routes on key arterials	40	Km													CGK, KURA
Provision of elevated footbridges and/or underpasses on roads with a high barrier effect (Shirere, Lurambi-University and Rosterman)		No													CGK & KeNHA

												YEA	RS										
				P	hase	I			Pl	hase	II			Ph	ase	III			Ph	ase l	IV		Institution Responsibility
Projects	Qty	Units	20	17/	17/18-2021/22 2				22/2	23-20	026/	27	20	27/2	28-20	031/	/32	20	32/3	3-20	36/3	7	Responsibility
Provide by-laws for Urban Transport Management and NMT	1	No																					CGK & KeNHA
Provide by-laws for Boda Boda																							CGK
Enforcement of bylaws regarding use of town centres by through traffic	1	No																					CGK & NLC
Education of the general public on the safe use of roads (Weekly radio show, IEC material)	1	No																					CGK
Rehabilitation and expansion of the Airstrip near Shinyalu to handle larger passenger planes (lump sum for land acquisition)	300	ha																					Kenya Airports Authority
Tarmac road to airstrip (3km)	3	km																					KAA & KURA

Table 2.13 Tourism Management Implementation Plan

											•	YEA	RS								
					Pha	ase	I		Pi	ıase	: II			Ph	ase	III		Pha	se IV	,	Institution
Projects	Qt y	Units	2	017	7/18	3-20)21/	22		22/ 26/					27/2 31/				2/33- 6/37		Responsibility
Tourism Liason Office	1	No																			CGK & Ministry of Tourism
Profiling attractions in the Circuit in Kakamega (Consultancy)	1	No																			CGK & Ministry of Tourism
Strategy to Support development of hotels through planning incentives	1	No																			CGK & Ministry of Tourism
Establishment of Animal Sanctuary in Kakamega Forest (Gate, Office, Walkways, Animal holding pens –say 20, Cafeteria, Ablution blocks)	1	No																			CGK & Ministry of Tourism, KWS
Establish a Cultural Centre at Khayega (Building complex with auditorium, parking, Restaurant)	1	No																			CGK & Ministry of Tourism
Brand the Airport as part of the Forest tour package	1	No																			CGK, KAA
Introducing a cable car to run all the way from Shinyalu where the Kenya Forest Service is located to Kambi ya Mwanza to give visitors an aerial view of Kakamega forest. (Link to new main gate approx. 4km)	20	Km																			CGK & Ministry of Tourism
Develop an Eco Lodge in Kakamega Forest	1	No																			CGK & Ministry of Tourism
Exploit the potentially navigable sections of River Isikhu and other rivers to generate tourism revenues (lump sum for pilot project)	1	No																			CGK & Ministry of Tourism

Table 2.14 Socio- Cultural Development Implementation Plan

												YEA	ARS										
				F	hase	e I			Pl	hase	II			Pł	nase	III			Pl	hase	IV		Institution
Projects	Qty	Units	20	17/	18-2	021,	/22	20	22/2	23-2	026/	27	20	27/2	28-2	031	/32	20	32/	33-2	036/	37	Responsibility
ECD	65	No																					CGK
Primary School	65	No																					Ministry of education
Secondary School	40	No																					CGK & Ministry of Health
Level 6: Tertiary referral facilities	1	No																					CGK
Level 5: Secondary referral Center, Lubao and Shinyalu	3	No																					CGK
Level 4: Primary referral facilities (One per ward)	6	No																					CGK
Cemetery	1	No																					CGK
Crematorium	1	No																					CGK
Town Library	1	No																					CGK
Community Library (Lubao, Khayega and Shinyalu)	3	No																					CGK
Community Centre (Lubao, Khayega and Shinyalu)	3	No																					CGK
Orphanage	1	No																					Ministry of ICT
Sub-Post Office in Shinyalu and Lubao	2	No																					CGK

Table 2.15 Security Projects

				YEA	ARS			ı
			Phase I	Phase II	Phase III	Phase IV	Institution Responsibility	ı
Projects	Qty	Unit	2017/18-2021/22	2022/23-2026/27	2027/28-2031/32	2032/33-2036/37	Responsibility	l

		s													
Police Post (Center, Lubao and in urban neighborhoods)	6	No											Ministry Security	of	Interior
Police Station (Khayega and Shinyalu)	3	No											Ministry Security	of	Interior
Police County Headquarters (upgrade)	1	No											Ministry Security	of	Interior
Prison (relocate to Lubao)	1	No											Ministry Security	of	Interior
Juvenile Home (upgrade)	1	No											Ministry Security	of	Interior

Table 2.16 Institutional Development Implementation Plan

	Qty							
			Phase I	Phase II	Phase III	Phase IV	Institution	
Projects		Unit s	2017/18-2021/22	2022/23-2026/27	2027/28-2031/32	2032/33-2036/37	Responsibility	
Develop a full Planning Department to include Forward Planning, Development Control and Research	1	NO					CGK	
Develop a GIS Unit	1	No					CGK	
Operationalize Town Management Board	1	No					CGK	
Establish ISUD Plan Monitoring Units (Ward Level)	6	No					CGK	

Legends

Projects year.	to	be	implemented	in	one
Projects	to c	onti	nue.		

3.0 PRIORITIY PROJECTS AND PROGRAMMES

Possible projects proposed during drafting of the ISUDP for implementation were subjected to priority ranking by stakeholders. From the list of projects, stakeholders were asked to rank their top ten in order of priority.

From the individual rankings, overall rankings scores and priority rankings were determined. Prioritisation ensures that only projects important to the community are implemented, and that in an environment of scare resources, those most important to them are implemented first.

S/N	Project	Score	Ranking Priority
1	Water supply to households	57	1
2	Broader sewerage coverage	52	2
3	Medical facilities	49	3
4	Educational facilities (ECD, Primary, Secondary)	47	4
5	Improvement of roads	42	5
6	Low cost housing	42	6
7	Street lighting	39	7
8	Improved waste collection and management	36	8
9	Walk bridges	31	9
10	Fire stations and fire safety	28	10
11	Amusement park	26	11
12	Improving tourist facilities	21	12
13	Social halls and community centres	19	13
14	Bus/Truck terminals	11	15

4.0 FUNDING OPTIONS

4.1 Background

This chapter presents the County's revenue and expenditure performance and identifies potential sources for improving the County's revenue and strategy for resource mobilization. It also presents the challenges encountered by the County Government in budget implementation during the period under review.

The aim is to develop an efficient and sustainable revenue generation, prudent utilization and management of county resources to provide basis for implementation of projects identified and prioritised under the ISUDP.

The major sources of funds for the county include:

- 1. Loans which they access through external sources and local banks in Kenya and repay with interest.
- 2. Local Revenue: Article 209 (3) of the Constitution empowers the county governments to impose two types of taxes and charges. These sources of county government revenue in Kenya are property rates and entertainment taxes. The county government can also impose charges for any services they provide in accordance with the stipulated laws.
- 3. Equitable Share: The monies allocated by the national government to the county governments. The money comes from the revenue the national government raises nationally.
- 4. Conditional Grants
- 5. Donor Funding

4.2 Revenue Performance for the FY 2013- FY 2016

The County is mainly dependent on revenue from the National Government from the equitable national share. For instance in the FY 2016/17 constitutes 86.6 percent of the total revenue the county received.

The County however, has a huge potential of generating more local revenue, and reduce dependence on revenue from the National Treasury. The Finance Act 2014 gives the County a legal mandate to collect taxes from very many sources within its jurisdiction.

Table 3.1 shows a summary of financial performance of Kakamega County for the period FY 2013/14 to FY 2015/2016. The trend indicates a significant increase between the FYs ending 2014 and 2015, with slight dip in the FY ending 2016.

Table 3.1: Summary of Total Local Revenue for the FY 2013/2014 to FY 2015/16


Summary (Amount in Millions Ksh.)								
Financial Year FY- 2013/2014 FY- 2014/2015 FY- 2015/2016								
Total	325	516	504					

Source: County Government of Kakamega Fiscal Report 2015/2016

4.2.1 Linear Trend of Actual Financial Performance

During the year, the County received Kshs. 8.9 billion as equitable share of revenue raised nationally, Kshs.828.9 million as total conditional allocations, raised Kshs.504.24 million from local sources, and had a cash balance of Kshs.1.67 billion brought forward from FY 2014/15.

Total revenue collection for the period 2013/2014, 2014/15 and for 2015/16 was Kshs.325M, 516 M and 504 M respectively showing inconsistent trend. However, a collection of Kshs.131.4M during the first quarter of year of FY 2016/17 ending October 2016 is an indicator of average revenue generation in the County. The county government has put in place measures to raise more revenue as compared to the previous years



Source: Kakamega County Treasury

Figure 3-1: Actual Financial Trends (2013-2016)

4.2.2 Revenue Resource Mapping (FY 2015/16)

The total local revenue collected for FY 2015/16 of Kshs. 504.24 million consisted of Kshs.110.23 million generated in the first quarter, Kshs.107.31 million in the second quarter, Kshs.141.02 million in the third quarter, and Kshs.145.68 million in the fourth quarter. The revenue was 50.4 per cent of the annual local revenue target, a decrease from Kshs.516.89 million collected in FY 2014/15.

The trend is a reflection that the county is dependent on equitable national share for its revenue. To finance the budget, the County expected to receive Kshs.8.91 billion (71.8 per cent) as equitable share of revenue raised nationally, Kshs.828.92 million (6.7 per cent) as total conditional grants, generate Kshs.1 billion (8.1 per cent) from local sources, and had a cash balance of Kshs.1.67 million (13.5 per cent) from FY 2014/15. The conditional grants comprised of Kshs.342.9 million (41.4 per cent) for the Level 5 Hospital, Kshs.214.9 million (25.9 per cent) for Free Maternal Health Care, Kshs.113.16 million (13.7 per cent) from the Road Maintenance Fuel Levy Fund, Kshs.38.71 million (4.7 per cent) for User Fees Foregone, Kshs.95.7 million (11.6 per cent) for Leasing of Medical Equipment and Kshs.23.5 million (2.8 per cent) as a grant

from DANIDA. Table 3.3 provides an analysis of the local revenue collected in FY 2015/16 by revenue stream

Table 3.3: Kakamega County analysis of revenue collected by stream in FY 2015/16

No	Revenue Stream	Annual Targeted Revenue (Kshs)	Annual Actual Revenue (Kshs)	Actual Revenue as % of Annual Target (%)
1	Health facilities & Public health	275,100,000	175,786,142	63.9
2	Single Business Permit	123,160,304	71,420,051	58.0
3	Devolved Units & others	21,000,000	58,228,508	277.3
4	Bus Park	48,285,392	48,381,260	100.2
5	CESS	241,500,000	43,186,774	17.9
6	Barter Market	39,361,412	32,389,482	82.3
7	Property Rates	47,250,000	19,078,434	40.4
7	Liquor Licences	38,331,879	13,139,200	34.3
9	Housing/Stall Rent	4,011,672	11,958,910	298.1
10	Parking Fee	48,668,340	8,925,394	18.3
11	Other sources	113,331,001	21,744,137	19.2
Total	1	1,000,000,000	504,238,292	50.4

Source: Kakamega County Treasury

An analysis of the local revenue by stream indicated that, housing/stall rent recorded the highest performance against annual target at 298.1 per cent. This was followed by money collected by devolved units & others at 277.3 per cent, and bus park fees at 100.1 per cent.

4.2.3 Key Issues to be considered to enhance the revenues

The following are some of the major challenges encountered in collection of revenue:

- 1. Inadequate and inefficient revenue collection systems and other capacity challenges.
- 2. Lack of a consolidated revenue data base at the county
- 3. Lack of coordination between administrators of individual revenue with other revenue sources in terms of assessment, collection and administration;
- 4. Inadequate use of technology
- 5. Inadequate monitoring and evaluation systems
- 6. Inadequate revenue intelligence and vigilance systems

In addition, specific challenges for major revenue sources include:

1. Single Business Permit

- a) Lack of integration of the single business permit with other relevant revenue functions which hinders the creation of an effective single window system
- b) Inadequate human resource who are well trained
- c) The SBP is centralized thus collection of revenue is hampered

2. Devolved units

- a) The accountability systems in the county are very weak
- b) prohibitive taxes that have scared away investors
- c) No legislations in place to guide on the levies on businesses and investors

3. Enclosed Bus Park and street parking

- a) The parking rate collection is entirely manual and requires large staff to be deployed on ground.
- b) The parking charges that are levied are flat rates and the method of determining parking rates is also not known. There is no premium pricing for areas with very high parking demand

4. Land Based Revenue

- a) Inadequate legal and institutional framework
- b) Lack of a County/ Municiplal land inventory and poor of integration of the same with other database management systems.
- c) Lack of co-ordination among the relevant Departments for example there is no proper co-ordination between Department of land, the Municipality and the revenue department.
- d) Outdated valuation rolls to determine current property values.
- e) The land rate collection system is highly centralized and lacks proper communication with the public.
- f) Lack of clear county/Municipal legislation to govern the collection of land rates.
- g) In adequate up to date valuation roll

5. Housing /Market stall/Kiosks rent

- a) Proliferation of illegal Kiosks in road reserves and undesignaed public spaces
- b) Lack of clear framework for Kiosk development
- c) Poor maintenance of existing facilities
- d) Lack of proper stakeholder engagement in development of facilities
- e) Low uptake and underutilization of existing facilities

4.3 Recommendations to Enhance County's Revenue

Kakamega County has a potential of generating higher local revenues, from property rates tax, entertainment tax, and any other tax that it is authorised to impose by an Act of Parliament as assigned to them under Article 209 (2) of the constitution. In

addition, Article 209 (2) also enables counties to collect fees and user charges for services provided under county legislation.

The Finance Act 2014 also gives the County a legal mandate to collect taxes from additional revenue streams within its jurisdiction. The following cross-cutting institutional changes may be considered to enhance the revenue across all revenue streams:

- 1. Strengthen the financial policy to broaden revenue base especially on land. The county government should also ensure fully computerized revenue collection as well as strengthening enforcement to bolster revenue collection. Automation will eliminate leakages and contribute towards achievement of the set revenue targets
- 2. Improve coordination in terms of assessment, collection, administration and data sharing-the integration of various revenue functions is critical to ensuring that all revenue sources are easily mapped and reliable predictions about potential revenue potential can be made for all the revenue sources.
- 3. Introduce a comprehensive monitoring and evaluation systems for each revenue source.
- 4. Institute adequate revenue intelligence and vigilance system and have proactive efforts to gather information about tax evasion.
- 5. There must be a consistent effort to ensure proper and integrated revenue management that guarantees the collection of all potential revenue in a manner that is efficient, effective and accountable. The county government should adequately invest and employ technology through automation of the revenue collection and administration process.
- 6. Maximise on business licences and in so doing, develop the most economic approach to collecting revenue. This may involve partnering with the Kenya Revenue Authority
- 7. Leverage on domestic tourism as a source of revenue;
- 8. Create a favourable environment that supports entrepreneurship and attract investments through reform of the business regulatory frameworks. This will enhance volumes of trade and consequently create taxation opportunities;
- 9. Develop a transparent and accountable system of incentives (reward) for early payments and penalties for those in tax arrears to promote compliance. The County Government could partner with the private sector through Public Private Partnerships, to devise innovative mechanisms of increasing their revenue collection and services delivery. Some of the avenues they may explore include Tapping into private capital to fund development initiatives and outsourcing services from the private sector to enhance efficient and effective service delivery

4.3.1 Other Strategies for Raising Revenue

Apart from the above mentioned ways of improving revenue in the county ISUDP also proposes the following strategies to develop an efficient and sustainable system that will further raise the revenue for the County:

1. Capacity Building & Enhanced Revenue Administration. Due to the prevailing capacity gaps especially on the ICT skills, revenue administrators and collectors need to be supported through regular capacity building on new and emerging

trends in order to keep abreast with the new ways and systems as well as international standards.

- 2. An up to date Valuation roll with all property information and all rateable properties within the county's boundaries should be instituted and regularly updated. It is worth noting that the process of getting an up to date valuation roll in progress
- 3. Inventory for the County Assets. Lack to identify, validate and record on both assets and liabilities of the defunct local authorities may occasion revenue losses for the county. The county has since began the process of having an inventory for the county assets
- 4. Enforcement of the By-Laws and Regulations. It is proposed that County government ensures that the gazette fees and charges are collected according to the proposed By-Laws and Regulations.
- 5. Strengthening Institutional Framework. The institutions in the county mandated to collect revenue should have legal backing to strengthen coordination, and avoid duplication of efforts.

The County should consider integrating an e-governance platform which will allow full integration of the consolidated revenue data base and consequently linked with the Integrated Finance Management Information System (IFMIS) to enhance better revenue collection and financial management. Some of the proposed specific recommendations for major revenue sources are as follows:

1. Single Business Permits (SBP)

The SBP is one of the main sources of Municipal/county revenues that should be integrated into other revenue database. Update the of inventory of all business premises within Kakamega Municipality and the County at large.

This CIP proposes decentralization of revenue collection to the Municipalities to ease monitoring and management.

The county should further consider enhancing the capacity of all staff especially those responsible for the administration of SBP amd other revenue sources at all levels.

2. Devolved units

The government is developing a national legislation to guide counties on revenue collection. This was due to complaints that some devolved units had come up with prohibitive taxes that have scared away investors.

The guide is meant to check on the unnecessary levies that are way above what the business community can afford and remain in business.

The National Treasury proposed a a review of the fees charged by counties that include reviewing property rates that currently doesn't match the current market rates and thus more revenues for the county.

3. Motor Vehicle Park Fees

The County/Municipality should Consider PPP arrangements for provision and management of motor vehicle parking facilities. Consideration should be given to expanding parking facilities across the coMunicipality based on parking demand.

The County/Municipality should further develop monitoring and enforcement to ensure that all the existing parking spaces are utilized effectively. This should include

development of simple but robust method for determining parking charges and levy charges

4. Land Based Revenue

The County/Municipality should consider Integrating property rating into the Municipal Geographical Information Systems. This will ease monitoring of property rate collection. This will aid in enhancing existing land value capture instruments while exploring other instruments by developing by laws to support the same

The county should further fast track development of the County Valuation roll while ensuring continuous updating of the database to capture changing property values. This should include networking the revenue section and relevant departments like the Department of Land and the Municipalities to ensure all chargeable properties are captured by revenue section. Legislation is needed to enhance revenue collection at county, with additional resources needed to develop databases on taxpayers through the automation of fees and levies.

Consideration should further be given to adequate vigilance and revenue systems to be able to gather information on property tax evasion.

5. 5. Housing / Market stalls/Kiosk rent

Development of facilities like markets and kiosks should be demand driven through engagement of users in development of facilities to guarantee uptake and proper use.

The county should consider integrating of Kiosks into existing or proposed facilities to control encroachment on road reserves and proliferation of illegal kiosks.

Further to this, adequate budgets should be provide for annual maintenance of existing facilities like Markets and Busparks. Consideration should be given to reinvesting a percentage of revenue generated from these facilities into maintenance to encourage users to comply in terms of payments and reduce complaints.

4.4 Budget Framework For FY 2016 - FY 2017

The 2016/2017 budget was prepared in consideration of PFM Act 2012. While preparing the budget great reliance was based on County Fiscal Strategy Paper (CFSP) of February 2017 and the County Integrated Development Plan (CIDP).

4.4.1 Revenue Projections

To finance the budget, the County expected to receive Kshs.8.91 billion (71.8 per cent) as equitable share of revenue raised nationally, Kshs.828.92 million (6.7 per cent) as total conditional grants, generate Kshs.1 billion (8.1 per cent) from local sources, and had a cash balance of Kshs.1.67 million (13.5 per cent) from FY 2014/15.

The conditional grants comprised of Kshs.342.9 million (41.4 per cent) for the Level 5 Hospital, Kshs.214.9 million (25.9 per cent) for Free Maternal Health Care, Kshs.113.16 million (13.7 per cent) from the Road Maintenance Fuel Levy Fund, Kshs.38.71 million (4.7 per cent) for User Fees Foregone, Kshs.95.7 million (11.6 per cent) for Leasing of Medical Equipment and Kshs.23.5 million (2.8 per cent) as a grant from DANIDA.

The total estimates for fiscal year 2016/2017 is KES.13,200,138,725. These estimates will be funded by revenue composed of sources including equitable shareable revenue, own source of revenue collections, and National government conditional grants as shown in Table 3.4.

Table 3.4: Budgeted Revenue FY 2016-17

Type of Allocation	Amount in Kshs.	Percentage (%)
Equitable Share of revenue	9,612,093,312	72.82%
Level 5 Hospital	406,936,416	3.08%
Free Medical Maternal Health Care	217,184,083	1.65%
User Fees forgone	38,617,147	0.29%
Fuel Levy Fund	147,689,749	1.12%
DANIDA Grant	11,750,000	0.09%
Kenya Devolution Support Programme-Grant	39,175,578	0.30%
Total allocation from the National Government	10,473,446,285	79.34%
Domestic Resources		
Exchequer balance brought forward	1,732,621,879	13.13%
Own collections	994,070,561	7.53%
Total Own Source	2,726,692,440	20.66%
Grant Total	13,200,138,725	100%

Source: County Government of Kakamega budget estimates 2016/2017

4.4.2 Expenditure Forecasts

The key policy documents guiding the County Government's funding allocation decisions include: - County Integrated Development Plan 2013 – 2017, County Budget Review and Outlook Paper, County Fiscal Strategy paper 2017 and Annual Development Plans as they provide the development priorities.

The total expenditure estimates for Financial Year 2016/2017 is KES. 13,200,138,725. This includes both recurrent and development In FY 2016/2017, the overall expenditure is matched with the available revenue as per the Table 3.5.

Table 3.5: Budgeted Expenditure FY 2016-17

Expenditure	Ksh.	%Share to Total
1. Recurrent Expenditure	6,484,737,359	49
2. Development Expenditure	6,715,401,366	51
Total	13,200,138,725	100

Source: County Government of Kakamega budget estimates 2016/2017

4.4.3 Additional Revenue Sources

The County intends to operationalize the Kakamega County Revenue Agency (KCRA) that will solely be responsible for efficient and effective revenue collections, enforcement of local revenue laws and regulations, automation of revenue collection systems and speedy implementation of collection of other revenue streams.

It will also undertake sensitization and education of the public on revenue matters. The county will continue to hire and train more staff to improve their capacity geared towards promotion of efficiency, effectiveness and accountability.

The legislation framework created by the Finance act 2014 gives the County a legal mandate to collect taxes from additional revenue streams within its jurisdiction. Some of these sources are as follows:

1. Land Value Capture (LVC)/Land Based Revenue

Value capture is a public financing technique that 'captures' a part or all of the increases in private land values that result from public investment by imposing a tax on the property or requiring an in-kind contribution, such as land or improvements.

The additional revenue can be used to finance infrastructure for economic growth and urban development, or for poverty alleviation. The infrastructure financed in turn leverages private investment in the area as it improves.

In order to facilitate LVC, the County intends to roll out a new valuation roll to enhance land based revenue. This will aid the County and the Municipality exploit other land based revenue sources in its endeavour to increase finances for infrastructure development.

The County has made investments that have resulted in increase in land values. Developments that result in conversion of land to high value uses including making agricultural land attractive for urban development through planning. This has resulted in land values increase upto 500 pe cent.

Plans

a) Urban Development Planning

Urban plans like the ISUDP and infrastructure development around the county have indeed contributed land values continue to rise.

Yet all these land value increases are in most cases pocketed by the land owners while leaving the County to provide costly services. The county should consider tapping part of the land value gains to finance the resulting infrastructure needs.

b) Public Land leasing

Adopting public land leasing as opposed to previous practices of land allocations that was more or less free dishing out of land can be an avenue for enhancing land revenue. Availing public land for private use can be conducted through land auctions in line with the existing Land Act to ensure land is leased to the highest bidder with the best intent in terms of use.

c) Betterment Charges

A betterment contribution (known as a special assessment in the United States) is a charge or fee imposed on owners of selected properties to defray the cost of a public improvement or service from which they specifically benefit.

The County should consider imposing of betterment charges on properties benefiting from investments made by the County. This is a standard charge on properties abutting roads and related infrastructure. The charges can be bargained prior to commencement of infrastructructe projects especially in high end users in the town.

d) Land Readjustment

The Municipality is urbanizaing at a fast rate reaulting in continued demand for land for urbanization. This requires a mechanism to deliver serviced land for urban expansion in the periphery of the major urban areas in the Municipality. Through land readjustment, serviced urban land can be developed from the sorrounding agricultural land.

e) Development applications

Exactions are the most common value capture tool that illustrate how landowners may be compelled to make cash or in-kind contributions to obtain special approvals or permission to develop or build on their land.

These contributions may be stipulated through subdivision or development agreements based on a particular norm or expectation, or they may be negotiated on an individual basis. The enhanced land values can be tapped during land subdivisions, amalgamation, change of use, extension of use and development approval.

f) Charges for Building Rights

Instruments in this category are based on the separation of building rights from land ownership rights, which allows the public to recover the land value increment resulting from development rights over and above an established baseline.

The instrument regulates charges for additional building rights based on the notion that the landowner's property right is limited to a basic Plot Ratio that is different from the maximum the area could support.

It imposes a charge for the right to develop land above a basic Plot Ratios as defined by the municipality up to a higher level established in its IUDP or any other plan.

g) User Charges

The County/Municipality should through the County finance ordinances put in place user charges for facilities like parks, social halls and open spaces among others. The same can be extended to other

h) Transfer of Development Rights (TDRs)

There are a number of ecologically fragile areas that require environmental conservation within Kakamega Municipality. Further to this, there are a number of historically significant developments that require to be preserved. Yet, there developments are on privately owned land.

Transfer of development rights (TDR) is a certificate by which the city administration compensates land owners in-kind for constraints on building rights imposed on such property. It can also be applied when the owner surrenders some of his land for a public interest project such as widening a road, creating a park, or rehabilitating a slum. These rights can be sold to third parties or used directly in developments in predefined receiving areas.

2. Permits and licences

The operationalization of the County Revenue Agency that will solely be responsible for efficient and effective revenue collections, enforcement of local revenue laws and regulations, automation of revenue collection systems and speedy implementation of collection of other revenue streams.

It will also undertake sensitization and education of the public on revenue matters. The county will continue to hire and train more staff to improve their capacity geared towards promotion of efficiency, effectiveness and accountability. This will thus boost on revenues

automation of fees and levies will help in sealing leakages in revenue collection thus more revenue for the county

3. Incomes from investments

Return on Investemnt (ROI) should inform every investments that the county is undertaking in the county in all sector envisages income. This consideration should be given to markets, bus parks, roads and other infrastructure.

4.4.4 Emerging challenges in the implementation of the budget

The County has made progress in addressing some of the challenges previously identified in the FY 2015/2016 as affecting budget implementation. Some of the progress made included:

- 1. Improvement in absorption of development budget from 60.6 per cent in FY 2014/15 to 72.4 per cent in FY 2015/16.
- 2. Establishment of an Internal Audit Committee in line with Section 155(5) of the PFM Act, 2015.
- 3. Establishment of the County Budget and Economic Forum (CBEF) in line with Section 137 of the PFM Act 2015

Despite the progress made, the following challenges continue to hamper effective budget implementation for the FY 2016/17 budget:

- 1. Adherence to the budget plan continue to hamper smooth implementation of the
- 2. Inefficiencies of revenue collection system.
- 3. Intermittent use of IFMIS in processing transactions contrary to Section 12 of the PFM Act, 2012.

4.5 Funding of Prioritised Projects

Chapter four elaborates on the funding of the prioritised projects; however for implementation, it is important to note that many among identified projects are underway or committed under vision 2030 or national government.

4.5.1 National Government Committed Projects

A number of projects identified under Kenya Vision 2030 are already committed by the National Government and others are ongoing. It is envisaged that these initiatives will generate employment and additional revenue to the county:

1. Electricity Connectivity programme of households to the national grid

4.5.2 Donor finance

The following are on-going projects financed by donor agencies:

- 1. World Bank funded Kenya Urban Support Programme (KUSP)
- 2. Kenya: Primary Education Development Project: Improvement of early grade mathematics competency
- 3. TUSOME (Early grade reading literacy). USAID
- 4. Kenya Water Security and Climate Resilience Project Phase 1

4.5.3 Other ongoing/committed projects by the county government

The following are on-going/committed projects by the county government

- 1. Construction of ECDE centres (phase one) at Lukusi primary, Musanyi primary, Shikalakala primary, Shirulu primary and Shiswa primary in Shinyalu sub-county.
- 2. Renovation and upgrading of Bukhungu stadium
- 3. Some of the Flagship projects/programmes
 - a) Operationalization of County Revenue Agency.
 - b) Automation of Revenue collection.
 - c) Enterprises Resource Planning-ERP
 - d) Asset tagging and valuation
- 4. Expansion of the Kisumu-Kakamega-Webuye –Kitale-Lodwar road.
- 5. Modern market at Malinya trading centre

4.6 Public Private Partnerships (PPP)

Participation of the private sector in the financing, construction, development, operation, or maintenance of infrastructure or development projects of the Government through concession or other contractual arrangements; the establishment of the institutions to regulate, monitor and supervise the implementation of project agreements on infrastructure or development projects and for connected purposes, are governed by the *Public Private Partnerships Act, 2013*. The Act will therefore guide all the projects proposed under a PPP arrangement.

The PPP process is overseen by a Permanent Secretary level PPP Committee that is responsible for spearheading the PPP process and promoting the understanding and awareness among key stakeholders and members of the public. Within the National treasury is the PPP unit whose main functions include, among others:

- 1. Providing capacity building to, and advising contracting authorities or other parties involved in the planning, coordinating, undertaking or monitoring of projects under the Act;
- 2. Rate, compile and maintain an inventory of public private partnership projects that are highly rated and which are likely to attract private sector investment;
- 3. Develop an open, transparent, efficient and equitable process for managing the identification, screening, prioritization, development, procurement, implementation and monitoring of projects, and ensure that the process is applied consistently to all projects;
- 4. Make recommendations on the approval or rejection of projects prior to submission to the Committee for approval;
- 5. Assist contracting authorities, where the unit considers it necessary, to design, identify, select, prioritise, appraise, evaluate and negotiate projects;
- 6. Maintain a record of all project documentation;
- 7. Review and assess requests for Government support in relation to a project and advise the Committee on the support that should be accorded in relation to the project;
- 8. Liaise with and assist the contracting authorities in their roles in the various stages of a project cycle; and

9. Put in place measures to eliminate constraints limiting the realisation of benefits expected from a public private partnership.

Although several different types of PPP arrangements are allowed under the law, the following are best suited for the projects recommended to be implemented under PPP:

- 1. Build-Own-Operate-Transfer the private party designs, constructs, finances, operates and maintains an infrastructure facility owned by the private party for a specified time period not exceeding thirty years, or such longer period as may be agreed, after which the private party transfers the facility to the contracting authority.
- 2. Build-Own Operate the private party designs, finances, constructs, operates and maintains the infrastructure facility and provides services for a specified period of time.
- 3. *Build-Operate-and-Transfer* the private party finances, constructs, operates and maintains an infrastructure facility and transfers the facility to the contracting authority at the end of a specified term which shall not exceed thirty years.

PPPs come with a certain level of risk. The essence of truly beneficial PPP is the sharing of risks and rewards between partners. In this context, risks relate to any area of the promised service that may fail and they are measured with reference to potential consequences and cost of failure and the likelihood of occurrence.

The evaluation of risk is repeated for each identified category of risk. In transferring risk, the procuring entity aims to incentivize the private sector to manage and minimize those risks that are within its control. The contractor can thus perform efficiently and cost-effectively. An appropriate transfer of risk that exposes the private sector companies only to those risks that they are best placed to manage is likely to offer the best value for money to the public sector, although the private sector will attach a price for being exposed to risk.

This means that the public sector has to weigh carefully whether to retain certain risks or to accept the increase price demanded by the private sector company and consequently to increase the overall costs of the project.

5.0 CAPITAL INVESTMENT PLANS

3.1 Summary

The capital investment plan (CIP) focuses on prioritised projects that are likely to have a significant impact on the quality of life of the people of Kakamega, within a short period of time. The projects were prioritised through stakeholder engagement, with an emphasis on impact, feasibility and affordability.

The estimated cost are based on comparative cost of ongoing projects within the region and actual proposals by implementing institutions such as the Water Services Board and Roads Authorities.

The implementation plan for the ISUDP is over twenty years, i.e. up to 2038. The CIPs, however are prepared for the first three years, and subsequently in three year rolling plans that are reviewed annually, as stipulated in the Urban Areas and Cities Act, 2011. The projects within the CIPs should be factored into the County's annual financial plans, paying special attention to:

- a) Analysis of costs over the project life cycle (capital investments and foreseeable costs including maintenance and operation, repairs and replacement)
- b) Exploring ways of maximising co-benefits on community sustainability and resiliency
- c) Preparing project-based risk assessment and risk management strategy covering a broader scope of possible threats to the city
- d) The sources of funding

This should be done in conjunction with building a strong CIP county administrative structure, and establishing a strong commissioning and delivery capacity. Table 4.1 presents a summary of the projects selected for implementation in the first three years.

S/N	Projects (2017-18 to 2019-2020)	Estimated Total Cost (Kshs)	Expected Expenditure Years 1-3 (Kshs)
	Economic Development		
1	Construct motorable roads within proposed industrial areas (8 km)	320,000,000	320,000,000
2	Dams for surface runoff for irrigation (Periurban areas). 2 of 8 during CIP period.	104,248,000	26,062,314
	Water Supply		
3	Rehabilitation of existing and increased water reticulation coverage to additional 62,000 households	416,997,024	416,997,024
4	Upgrade of water treatment works to 50,000 m3/day. During CIP upgrade to 30,000 m ³ /day	591,288,750	232,934,000
	Sewerage and Sanitation		

Table 4.1 Summary of Capital Investment Plan

S/N	Projects (2017-18 to 2019-2020)	Estimated Total Cost (Kshs)	Expected Expenditure Years 1-3 (Kshs)
5	Rehabilitation of existing and expansion of sewerage coverage and capacity in built up areas. Undertake rehabilitation during CIP period.	1,560,481,052	255,736,456
	Solid Waste Management		
6	Construction of waste transfer stations in CBD, Lurambi, Rosterman, Shirere, Amalemba, Lubao, Khayega, Shinyalu	26,000,000	26,000,000
	Fire Safety		
7a	Sub-stations (Shinyalu, Khayega)	32,000,000	16,000,000
7b	Upgrade of Headquarters Fire station	10,000,000	10,000,000
	Electricity and Street Lighting		
8	Street lighting (40 km)	69,768,000	69,768,000
	Housing and Informal Settlements		
9	Municipal Housing (low cost). 500 of planned 6000 units.	7,017,300,000	584,775,000
	Transportation		
10	Construction of proposed roads/transportation corridors	2,788,500,000	552,500,000
	Tourism Management		
11	Provision of elevated footbridges and/or underpasses on roads with a high barrier effect (Shirere, Lurambi-University and Rosterman). Construction of 2 of 3 during CIP period.	240,000,000	160,000,000
12	Rehabilitation and expansion of the Airstrip near Shinyalu to handle larger passenger planes	1,000,000,000	Funded by KAA
	Socio-Cultural Development		
13	ECD and Primary Schools (6 of 65 each within the CIP period)	2,275,000,000	210,000,000
14	Secondary Schools (4 of 40 within CIP period)	1,000,000,000	100,000,000
15	Level 5: Secondary referral medical facilities (1 of 3 within CIP period)	1,388,594,340	462,864,780
16	Level 6: Secondary referral medical centre	574,326,703	574,326,703
	Total	19,414,503,869	3,021,970,939
	Estimated budgeted expenditure for development for the Years 2016-17 to 2018-19		20,146,200,000
	Projected Net Surplus		1,712,423,061
	I		

S/N	Projects (2017-18 to 2019-2020)	Estimated Total Cost (Kshs)	Expected Expenditure Years 1-3 (Kshs)
	PROJECTS PROPOSED UNDER PPP		
17	Establishment of Animal Sanctuary in Kakamega Forest (Gate, Office, Walkways, Animal holding pens –say 20, Cafeteria, Ablution blocks)		PPP
18	Introducing a cable car to run all the way from Shinyalu where the Kenya Forest Service is located to Kambi Mwanzo to give visitors an aerial view of Kakamega forest		PPP
19	Amusement Park		PPP
20	Develop an Ecolodge		PPP

Based on the above summary, approximately Kshs. 3.021 billion will be required to complete the projects slated for the first three years (2017-18-2019-2020). The 2016-2017 budget Kakamega County budget for development expenditure is presented as Kshs. 6.715 billion.

Assuming conservatively a flat development expenditure budget over the next three years, this will total Kshs. 20.146 billion. This can easily fund the prioritised projects identified in the CIP over the three year period.

5.2 CIP 1: Construction of motorable roads within proposed industrial

Project name	Construction of motorable roads within proposed industrial areas with at least 15 m road reserves.		
Client:	Kakamega County Government, Kakamega Municipality		
Purpose	Provide basic transport communication infrastructure within the industrial zones		
Site details	(a) Land registration number ownership and size: N/A(b) Value (if privately owned) – N/A		
Topography, soils and geology	(a) Slope - varied(b) Soils - varied(c) Vegetation - varied		
Nature of on-site works	Brief description – the project will to include Street lighting, pedestrian walks and drainage. The infrastructure should be able to handle heavy trucks and relate dtraffic.		
Off-site infrastructure (as required with costs):	Brief description – N/A		
Costs	Ksh. Millions at (2017 prices) (table 1 below)		

Table 1: Cost estimates for a Kilometer of urban road to bitumen standard

(S/N	Types	Component Cost Kshs per km	Total Cost
1	Unit cost of tarmacked roads for 8 km	40,000,000	320,000,000
Total Cost		320,000,000	

5.3 CIP 2: Construct dams for surface run-off irrigation

Project name Construct dams for surface run-off irrigation		
Client:	Kakamega County Government, Kakamega Municipality	
Purpose	Increase in agricultural productivity.	
Location	Various locations within the Municipality	
Site details	(a) Land registration number ownership and size: N/A	
	(b) Value (if privately owned) – N/A	
Topography, soils and	(a) Slope - varied	
geology	(b) Soils - varied	
	(c) Vegetation – varied	
Nature of on-site works	Brief description –	
Off-site infrastructure (as required with costs):	Brief description – N/A	
Costs	Ksh. Millions at (2017 prices) (table 2 below)	

Table 2: Cost estimates for dam and surface run off irrigation

S/N	Types	Component Cost	Total Cost
1	Masonary sub-surface dam, assuming 100m ³ water daily extraction. Construct two (2) during CIP period.	13,031,157	26,062,314
Total Co	ost		26,062,314

5.4 CIP 3: Rehabilitation of existing and increased water reticulation coverage to additional 62,000 households

Project name	Water reticulation coverage to additional 62,000 households		
Client:	Kakamega County Government, Kakamega Municipality		
Purpose Provide all residents with access to clean portable drinking wa			
Location	Various locations within the town		
Site details	(a) Land registration number ownership and size: N/A(b) Value (if privately owned) – N/A		
Topography, soils and geology	(c) Slope - varied (d) Soils - varied		

	(e) Vegetation – varied
Nature of on-site works	Brief description –
Off-site infrastructure (as required with costs):	Brief description – Infrastructure necessary to avail clean potable water to 62,000 households spread across the town, including rehabilitation of existing infrastructure and increase in storage capacity; construction of eight (8) water kiosks to provide affordable access to potable water for the urban poor who are unable to afford individual water connections; and rehabilitation and replacement of fire hydrants.
Costs	Ksh. Millions at (2017 prices) (table 3 below)

Table 3: Cost estimates for enhancement of water supply

S/N	Types	Component Cost	Total Cost
1	Rehabilitation and extension of existing water supply system		416,997,024
Total (Cost		416,997,024




Figure 1: Wate reticulation for Kakamega Municipality

5.5 CIP 4: Upgrade of water treatment works to 50,000 m³/day

Project name	Upgrade of water treatment works to 50,000 m ³ /day	
Client:	Kakamega County Government	
Purpose	Increase the capacity of the water treatment plant from present 17,000 m³ per day to 50,000 m³ per day.	
Location	Various locations within the town	
Site details	(a) Project location- Various locations within the county	
	(b) Land registration number ownership and size: N/A	
	(c) Value (if privately owned) – N/A	
Topography, soils and	(d) Slope - varied	
geology	(e) Soils - varied	
	(f) Vegetation – varied	
Nature of on-site works	Brief description – Provision of necessary infrastructure and equipment necessary to increase treatment capacity.	
Off-site infrastructure (as required with costs):	Brief description – N/A	
Costs	Ksh. Millions at (2017 prices) (table 4 below)	

Table 4: Cost estimates for Water treatment works

S/N	Types	Component Cost	Total Cost
1	Treatment works per m ³ capacity for additional 33,000 m ³ .	17,918	591,288,750
Total Cost		591,288,750	

5.6 CIP 5: Rehabilitation of existing and expansion of sewerage coverage and capacity to households in built up areas

Project name	Increased sewerage coverage and capacity to households in built up areas	
Client:	Kakamega County Government, Kakamega Municipality	
Purpose	Improved sanitation in the Municipality	
Location	Various locations within the Municipality	
Site details	(a) Land registration number ownership and size: N/A	
	(b) Value (if privately owned) – N/A	
Topography, soils and	(c) Slope - varied	
geology	(d) Soils - varied	
	(e) Vegetation – varied	
Nature of on-site works	Brief description – Provision of necessary infrastructure and equipment necessary to increase treatment capacity.	
	Rehabilitation of Shirere and Kambi Somali treatment works, rehabilitation of existing sewer network, as well as expansion of network into built up areas. Expansion will include increase capacity of treatment works by 12,000 m³ per day.	
Off-site infrastructure (as required with costs):	Brief description – N/A	
Costs	Ksh. Millions at (2017 prices) (table 5 below)	

Table 5: Cost estimates for Rehabilitation of existing and expansion of sewerage coverage stations

S/N	Types	Component Cost	Total Cost
1	Rehabilitation sewer network, including consultancy and supervision costs.		255,736,456
2	Expansion of Kakamega sanitation system including increased capacity of treatment works		1,304,744,596
Total C	ost		1,560,481,052




Figure 2: Proposed rehabilitation of Kambi Somali and Shirere treatment works

5.7 CIP 6: Construction of waste transfer stations in CBD, Lurambi, Rosterman, Shirere, Amalemba, Lubao, Khayega, Shinyalu markets

Project name	Construction of waste transfer stations in CBD, Lurambi, Rosterman, Shirere, Amalemba, Lubao, Khayega, Shinyalu markets
Client:	Kakamega County Government, Kakamega Municipality
Purpose	Improved sanitation in the town
Location	Various locations within the Municipality
Site details Topography, soils and geology	 (a) Land registration number ownership and size: N/A (b) Value (if privately owned) – N/A (c) Slope - varied (d) Soils - varied (e) Vegetation – varied
Nature of on-site works	Brief description – Provision of necessary infrastructure and equipment necessary to increase waste management capacity.
Off-site infrastructure (as required with costs):	Brief description – N/A
Costs	Ksh. Millions at (2017 prices) (Table 6 below)

Table 6: Cost estimates Construction of waste transfer stations in CBD, Lurambi, Rosterman, Shirere, Amalemba, Lubao, Khayega, Shinyalu markets

S/N	Types	Component Cost	Total Cost
1	Infrastructure required to temporarily store and transfer waste for 13 sites including supervision.	2,000,000	26,000,000
Total Cost		26,000,000	




Figure 3: Construction of waste transfer stations in CBD, Lurambi, Rosterman, Shirere, Amalemba, Lubao, Khayega, Shinyalu markets

5.8 CIP 7: Construction of Fire sub-stations at Shinyalu and Khayega, and upgrade of fire station headquarters

Project name	Construction of Fire sub-stations at shinyalu and Khayega, and upgrade of fire station headquarters	
Client:	Kakamega County Government, Kakamega Municipality	
Purpose	Improvement in speed of response to fire and related emergencies	
Location	Various locations within the Municipality	
Site details	(a) Land registration number ownership and size: N/A	
	(b) Value (if privately owned) – N/A	
Topography, soils and	(a) Slope - varied	
geology	(b) Soils - varied	
	(c) Vegetation – varied	
Nature of on-site works	Brief description – Complete construction and site works for new sub-stations.	
Costs	Ksh. Millions at (2017 prices) (Table 7 below)	

Table 7: Cost estimates for Fire and disaster management stations

S/N	Types	Component Cost	Total Cost
1	Housing structure, electrical, mechanical 500m ² @ Ksh 25,000/m ²	12,500,000	
2	Overhead/site/misc @ 15%	1,875,000	
3	Contractor profit @ 3%	375,000	
4	Professional fees/supervision @ 10%	1,250,000	
	Single Unit Cost	16,000,000	
	3 units	16,000,000	48,000,000
4	Rehabilitation of existing Fire-Station	10,000,000	10,000,000
	2 No. Fire Engines	10,000,000	20,000,000
Total C	ost		78,000,000




Figure 4: proposed locations for Fire and disaster management stations

5.9 CIP 8: Street lighting

Project name	Street lighting -This should be included as a component under new road projects.	
Client:	Kakamega County Government, Kakamega Municipality	
Purpose	Improved navigation and security on identified roads	
Location	Various locations within the town - 40km of identified roads within the town	
Site details	(a) Land registration number ownership and size: N/A (b) Value (if privately owned) – N/A	
Topography, soils and geology	(c) Slope - varied (d) Soils - varied (e) Vegetation - varied	
Nature of on-site works	Brief description – Street lighting steel poles are placed at an interval distance of between 30m – 35m. A total of 1,140 lights to be installed to cover 40km.	
Costs	Ksh. Millions at (2017 prices) (Table 7 below)	

Table 8: Cost estimates for Street lighting

S/N	Types	Component Cost (Kshs)	Total Cost (Kshs)
1	1,140 installed streetlights	60,000	68,400,000
2	Supervision @2%		1,368,000
Total Cost		69,768,000	

5.10 CIP 9: Low Cost Housing/Informal Settlement Upgrading

Project name	Municipal Housing (Low Cost)/Slum Upgrading
Client:	Kakamega County Government, Kakamega Municipality
Purpose	Improve the quality of living from those who currently predominantly live in informal settlements by facilitating provision of low cost housing
Location	Various sites including Amalemba Kambi, Somali, Maramu, Masingo, Majengo and Makaburini
Site details	(a) Land registration number ownership and size: for slums located on public land(b) Value (if privately owned) – N/A
Topography, soils and geology	(a) Slope - varied (b) Soils - varied

	(c) Vegetation – varied
Nature of on-site works	Brief description – Facilitate land tenure security through land titling, Provide basic infrastructure and services like access roads, water reticulation and sewer
Costs	Ksh. Millions at (2017 prices) (Table 9 below)

Table 9: Cost estimates for Low Cost Housing/Informal Settlement Upgrading

S/N	Types	Component Cost	Total Cost
	Infrasrtucture Costs (Refer to infrastructure costs based on other CIP items)	N/A	
1	Housing structure, electrical, mechanical 45m ² @ Ksh 20,000/m ²	900,000	
2	Overhead/site/misc @ 15%	135,000	
3	Contractor profit @ 3%	31,050	
4	Professional fees/supervision @ 10%	103,500	
	Single Unit Cost	1,169,550	
	500 units	1,169,550	584,775,000
Total (Cost		584,775,000

5.11 CIP 10: Construction of proposed/transportation corridors

Project name	Construction of proposed/transportation corridors	
Client:	Kakamega County Government, Kakamega Municipality	
Purpose	Improved motorised and non-motorized transport and circulation around and within the town.	
Location	Various sites including Amalemba Kambi, Somali, Maramu, Masingo, Majengo and Makaburini	
Site details	(a) Land registration number ownership and size: for slums located on public land(b) Value (if privately owned) – N/A	
Topography, soils and geology	(a) Slope - varied(b) Soils - varied(c) Vegetation - varied	
Nature of on-site works	Brief description – Widening and tarmacking various roads as provided in the cost table below.	
Costs	Ksh. Millions at (2017 prices) (Table 10 below)	

Table 10: Cost estimates for proposed/transportation corridors

S/N	Types	Avg. current right of way (m)	Prop. right of way (m)	Approx. length (km)	Unit Cost (Kshs Mil./ km)	Total Cost (Kshs Mil.)	Comp. Cost (Kshs Mil.)
1	D1784 (Khayega – Shinyalu Road)	20	25	5.8	60	348	
2	Shinyalu – Kakamega Airstrip	10	25	6.2	60	372	
3	Kakamega Town – Lurambi – Nyayo Tea Zone - Kakamega Airstrip	10	25	3.0	60	180	180
4	Kakamega Airstrip – Lubao	Track	25	7.8	60	468	
5	Road around Kakamega Airstrip	10	25	3.0	60	180	
6	Lurambi – Kakamega Airstrip	10	25	6.0	60	360	
7	All streets within Lubao (including section of D1769)	8-10	10	2.0	40	80	80
8	All streets within Shinyalu	4-10	10	2.0	40	80	80
9	All streets within Khayega	4-6	10	2.5	40	100	80
10	All streets within Eshisiru (including part of E9133 to Ingotse)	4-8	10	2.0	40	80	80
11	D1766 up to Emukaba Primary School	15	25	2.0	60	120	
12	C777 up to Shikoti Girls School (road rehabilitation)	20-25	30	2.8	60	168	
13	Making streets one way within the CBD	10-15	10-15	3.5	15	52.5	52.5
14	Retrofitting newly provided carriageway to accommodate high occupancy passenger transit vehicles from Shirere to Lurambi	45	45	5.0	40	200	
15	Provision of street parking lots along all streets within Kakamega town CBD	3	6	15	10	150	

S/N	Types	Avg. current right of way (m)	Prop. right of way (m)	Approx. length (km)	Unit Cost (Kshs Mil./ km)	Total Cost (Kshs Mil.)	Comp. Cost (Kshs Mil.)
	Joyland – Rosterman - Ilesi	20	35	20	25	500	
	Total Cost					2,788.5	552.5

5.12 CIP 11: Elevated footbridges

Project name	Elevated footbridges
Client:	Kakamega County Government, Kakamega Municipality
Purpose	Improvement in pedestrian safety and reduction in pedestrian fatalities.
Location	Various across the town
Site details	(a) Land registration number ownership and size: for slums located on public land(b) Value (if privately owned) – N/A
Topography, soils and geology	(a) Slope - varied(b) Soils - varied(c) Vegetation - varied
Nature of on-site works	Brief description – Construction of elevated bridges plus provision of toilets and shopping stalls at crossings.
Costs	Ksh. Millions at (2017 prices) (Table 7 below)

Table 11: Cost estimates for Elevated footbridges

S/N	Types	Component Cost	Total Cost		
1	Overall cost including supervision and professional fees for construction of two (2) during plan period.	80,000,000	160,000,000		
Total C	Total Cost				

5.13 CIP 12 Rehabilitation and expansion of Shinyalu Airstrip

Project name	Rehabilitation and expansion of Shinyalu Airstrip
Client:	Kakamega County Government, Kakamega Municipality
Purpose	To increase transport and mobility options for travellers to Kakamega town. The proposed expansion will see it become a regional serving the entire area.
Location	4 km from Shinyalu centere
Site details	 (a) roject location- (b) Land registration number ownership and size: for slums located on public land (c) Value (if privately owned) – N/A
Topography, soils and	(a) Slope - varied
geology	(b) Soils - varied
	(c) Vegetation – varied
Nature of on-site works	Brief description – Expand the Kakamega Airstrip to handle larger aircraft. The existing airstrip was recently rehabilitated and provided with new terminal buildings and equipment. In addition, the runway is to be extended to 2 km as well as widen the runway strip by 50m and 90m to the North and South respectively.
Costs	Ksh. Millions at (2017 prices) (Table 7 below)

Table 12: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip

S/N	Types	Component Cost	Total Cost (Kshs)
1 Estimated cost of upgrading of the airstrip.			1,000,000,000
Total C	eost		1,000,000,000

5.14 CIP 13: Construction of early childhood development and primary schools

Project name	Construction of early childhood development and primary schools					
Client:	Kakamega County Government, Kakamega Municipality					
Purpose	Improved access to educational facilities to meet needs of growing population					
Location	Various sites including Amalemba Kambi, Somali, Maramu, Masingo, Majengo and Makaburini					
Site details	(a) Land registration number ownership and size: for slums located on public land(b) Value (if privately owned) – N/A					
Topography, soils and geology	(a) Slope - varied(b) Soils - varied(c) Vegetation - varied					
Nature of on-site works	Brief description – Construct and equip two stream ECD and primary school: Equip 20 classrooms (4 ECD and 16 primary), administration block, play field, fencing and gate, 10 toilets, dining hall, kitchen, library and 2 large water tanks.					
Costs	Ksh. Millions at (2017 prices) (Table 7 below)					

Table 13: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip

S/N	Туреѕ	Component Cost	Total Cost
1	Site preparation and construction of facilities, including supervision (6 Single two stream ECD/Primary School)	30,000,000	180,000,000
2	Basic equipping school (6 Single two stream ECD/Primary School)	5,000,000	30,000,000
Total			210,000,000




Figure 5: Proposed location of ECD centres

5.15 CIP 14: Construction of secondary schools

Project name	Construction of secondary schools				
Client:	Kakamega County Government, Kakamega Municipality				
Purpose	Improved access to education and transition rate from primary to secondary school				
Location	Various across the town				
Site details	(a) Land registration number ownership and size: for slums located on public land				
	(b) Value (if privately owned) – N/A				
Topography, soils and	(a) Slope - varied				
geology	(b) Soils - varied				
	(c) Vegetation – varied				
Nature of on-site works	1. Brief description – Construct and equip two stream secondary school: Equip 20 classrooms (3 labs and 8 classroom), administration block, play field, fencing and gate, 6 toilets, dining hall, kitchen, library and 2 large water tanks.				
Costs	Ksh. Millions at (2017 prices) (Table 7 below)				

Table 14: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip

S/N	Types	Component Cost	Total Cost
1	Site preparation and construction of facilities, including supervision (4	21,000,000	84,000,000
	Secondary School)		

S/N	Types					Component Cost	Total Cost
2	Basic	equipping	school	and	labs (4	4,000,000	16,000,000
	Second	dary School)					
Total							100,000,000




Figure 6: Proposed location of Secondary Schools in Kakamega Municipality

5.16 CIP 15: Construction of level 5 Secondary Referral Hospital

Project name	
	Construction of level 5 Secondary Referral Hospital
Client:	Kakamega County Government, Kakamega Municipality
Purpose	improved access to quality healthcare to meet the needs of a growing population
Location	Lubao and Shinyalu
Site details	(a) Land registration number ownership and size: for slums located on public land(b) Value (if privately owned) – N/A
Topography, soils and geology	(a) Slope - varied(b) Soils - varied(c) Vegetation - varied
Nature of on-site works	2. Brief description – Complete construction pluand provision of basic equipment.
Costs	Ksh. Millions at (2017 prices) (Table 7 below)

Table 15: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip

S/N	Types	Component Cost	Total Cost
1	80-Bed hospital	462864780	462,864,780
Total Cost		462,864,780	




Figure 7: Proposed location for Construction of level 6 County Referral Hospital

Project name	Construction of Construction of level 6 County Referral Hospital	
Client:	Kakamega County Government, Kakamega Municipality	
Purpose	Provide improved access to quality healthcare to meet the needs of a growing population.	
Location		
Site details	 (a) Land registration number ownership and size: for slums located on public land (b) Value (if privately owned) – N/A 	
Topography, soils and	(a) Slope - varied	
geology	(b) Soils - varied	
	(c) Vegetation – varied	
Nature of on-site works	3. Brief description – Complete construction and provision of basic equipment	
Costs	Ksh. Millions at (2017 prices) (Table 7 below)	

Table 16: Cost estimates for Rehabilitation and expansion of Shinyalu Airstrip

S/N	Types	Component Cost	Total Cost
1	100-Bed hospital	574,326,703	574,326,703
Total Cost		574,326,703	




Figure 8: Proposed location for Construction of level 6 County Referral Hospital

1.2 CIP PPP 1: Construction of Amusement Park

Project name	Construction of Amusement Park
Client:	Kakamega County Government, Kakamega Municipality
Purpose	boost tourism and provide employment
Location	To be determined
Site details	(a) Land registration number ownership and size: for slums located on public land(b) Value (if privately owned) – N/A
Topography, soils and geology	(a) Slope - varied(b) Soils - varied(c) Vegetation - varied
Nature of on-site works	Brief description – To be determined after feasibility study in line with requirements of PPP Act (2013).
Costs	Ksh. Millions at (2017 prices) (Table 7 below)

1.3 CIP PPP 2: Cable car from Shinyalu to Kambi ya Mwanza

Project name	Cable car from Shinyalu to Kambi ya Mwanza
Client:	Kakamega County Government, Kakamega Municipality
Purpose	To provide a new tourist attraction and provide employment
Location	Various sites
Site details	(a) Land registration number ownership and size: for slums located on public land
	(b) Value (if privately owned) – N/A
Topography, soils and geology	(a) Slope - varied(b) Soils - varied(c) Vegetation - varied
Nature of on-site works	Brief description – To be determined after feasibility study in line with requirements of PPP Act (2013).
Costs	Ksh. Millions at (2017 prices) (Table 7 below)

1.4 CIP PPP 3: Development of an ecolodge

Project name	Development of an ecolodge
Client:	Kakamega County Government
Purpose	To boost tourism in the region and provide employment
Location	To be determined
Site details	(a) Land registration number ownership and size: for slums located on public land
	(b) Value (if privately owned) – N/A

Topography, soils and	(a) Slope - varied
geology	(b) Soils - varied
	(c) Vegetation – varied
Nature of on-site works	Brief description – To be determined after feasibility study in line with requirements of PPP Act (2013).
Costs	Ksh. Millions at (2017 prices) (Table 7 below)

1.5 CIP PPP 4: Animal Sanctuary in Kakamega Forest

Project name	Animal Sanctuary within Kakamega Forest
Main Client:	Kakamega County Government, Kakamega Municipality
Purpose	boost tourism in the region and provide employment
Location	to be determined
Site details	(a) Land registration number ownership and size: for slums located on public land(b) Value (if privately owned) – N/A
Topography, soils and geology	(c) Slope - varied (d) Soils - varied (e) Vegetation – varied
Nature of on-site works	Brief description – To be determined after feasibility study in line with requirements of PPP Act (2013).
Costs	Ksh. Millions at (2017 prices) (Table 7 below)